REV 43

DOCUMENT CONTROL SYSTEM - CORRESPONDENCE FILE

WELDON SPRING SITE REMEDIAL ACTION PROJECT
MK-FERGUSON CO., INC. WO 3589 (314) 441-8086
7295 Highway 94 South
St. Charles, MO 63304

Document Number: 80335

▸▸Document Type: MK-DOEW-LTR

Originators DCN:

▸▸SUBJECT POST-CLEANUP EVALUATION FOR THE SOUTHEAST DRAINAGE

▸▸AUTHOR STEFFEN, DOUGLAS E. ▸▸TO MCCRACKEN, STEPHEN H. ▸▸DATE 10-16-98

▸▸SUBJECT CODE/WORK PACKAGE NUMBER 66020/N/A

REFERENCED DOCUMENT(S)

ACTION ITEM TRACKING

INITIATE ACTION ITEM

INDIVIDUAL ASSIGNED TO ACTION _____ DEPARTMENT _____

ACTION REQUIRED _____

DUE DATE / / ACTION ITEM LOG NUMBER _____

CLOSE ACTION ITEM

ACTION ITEM LOG NUMBER 1942 INITIATING DOCUMENT DIN 80031

COMPLETION DATE 10/19/98 APPROVAL

COMMENTS Work Record #331
Action Item # 1942

DISTRIBUTION	ATTACH W	ATTACH W/O	APPRVL. ORDER	ROUTE INITIAL	DISTRIBUTION	ATTACH W	ATTACH W/O	APPRVL. ORDER	ROUTE INITIAL	DISTRIBUTION	W	W/O
D.E. STEFFEN			5		S.D. ANDERSON					DOE		
K.M. GREENWELL	✓		4		G.L. VALETT	✓		2		S.H. MCCRACKEN		
S.D. WARREN	✓		3		C. BRANCHFIELD					G.A. NEWTOWN		
J.A. COONEY					S.L. HODGES	✓				P.S. THOMPSON		
J. HEITKAMP					B. Cato Johnston	✓				J.R. ENRIGHT		
D.K. MURANO					L. Kochnstedt	✓				K.A. REED		
P.D. CATE	✓				R. Jenkins	✓				T.C. PAULING		
D.E. HOFFMAN	✓				H. Haffner	✓				A.D. PICKETT		
W.W. JOHNSON	✓											
G.E. MCKAY	✓											
D.S. HIXSON	✓									PAI		
M. MITCHELL	✓									M.B. BALLEW		
P.J. FINCH	✓									S. RICHARDSON		
C.R. SAVAGE	✓				DOCUMENT CONTROL:					Y. DEYO		
D.C. WIGTON	✓				CORRESPONDENCE FILE					W.R. OWEN		
M.L. WESELY	✓				WORK PACKAGE FILE					J. MARTIN		
					TECH EDITOR			1				
					ORIGINATOR: G. Valett							

80335

ENGINEERS
AND
CONSTRUCTORS

MORRISON KNUDSEN CORPORATION
MK-FERGUSON GROUP
WELDON SPRING SITE REMEDIAL ACTION PROJECT
7295 HIGHWAY 94 SOUTH
ST. CHARLES MISSOURI 63304
PHONE: (314) 441-8085

OCTOBER 19, 1998

U. S. Department of Energy
Weldon Spring Site Remedial Action Project
ATTN: Mr. Stephen H. McCracken
DOE Project Director
7295 Highway 94 South
St. Charles, MO 63304

SUBJECT: Contract No. DE-AC05-86OR21548
POST-CLEANUP EVALUATION FOR THE SOUTHEAST DRAINAGE

Dear Mr. McCracken:

The PMC has reviewed your letter of October 6, 1998, and discussed this issue with your staff. In order to plan for any potential actions, the extent of the area of potential impact needs to be determined. To achieve this, the PMC proposes to implement the following activities:

1) Re-establish the boundaries of Remediation Areas 60 and 101 utilizing St. Charles Surveying.
2) Re-establish the sampling location at the respective remediation areas utilizing St. Charles Surveying.
3) Walk over respective areas with ES&H rad technicians utilizing an NaI meter to delineate lateral extent based upon readings exceeding 1 ½ times background.
4) Probe area delineated by walkovers to determine the top of bedrock and, therefore, the approximate thickness of material.
5) Obtain grab samples for informational purposes.
6) Prepare a drawing detailing field results.
7) Calculate potential maximum volume for removal.
8) Review results with the DOE to determine further actions.

MORRISON KNUDSEN CORPORATION
MK-FERGUSON GROUP

The PMC will conduct this activity during November 1998 unless directed otherwise by the DOE. Please contact Gene Valett of my staff if there are any questions concerning this matter.

Sincerely,

Douglas E. Steffen
Project Director

DES/glv/cjt

cc: Pamela Thompson